DATA ITEM DESCRIPTION

Form Approved
OMB No. 0704-0188

2. TITLE	1. IDENTIFICATION NUMBER
Outside Plant Equipment Installation Plan	DI-MGMT-80354

3. DESCRIPTION / PURPOSE

3.1 This plan details the contractor's methods and site specific plans for installation of the Outside Plant Equipment (OPE). It provides the government the opportunity to review the contractor's plans so any problems can be identified and resolved prior to installation start.

4. APPROVAL DATE (YYMMDD)	5. OFFICE OF PRIMARY RESPONSIBILITY (OPR)	6a. DTIC REQUIRED	6b. GIDEP REQUIRED
870507	F/AFCC-2026CS		

7. APPLICATION / INTERRELATIONSHIP

7.1 This data item description contains the format and content preparation instructions for the data product generated by the specific and discrete task requirement as delineated in the contract.

8. APPROVAL LIMITATION	9a. APPLICABLE FORMS	9b. AMSC NUMBER
		F4111

10. PREPARATION INSTRUCTIONS

10.1 General. The OPE Installation Plan shall contain a detailed description of the methods and procedures the contractor intends to use in installing the outside plant equipment. It shall detail the exact installed configuration of the outside plant equipment. It shall also contain any site specific plans for unique installation requirements at the applicable location. The plan shall be stand-alone to the maximum extent possible. Reference to other documents shall be kept to an absolute minimum.

10.2 Contents. The plan shall include the following topics:

a. List of equipment components to be installed.

b. Drawings and diagrams of proposed floor plan layouts.

c. Cable routing maps and drawings.

d. Drawings of installation details.

e. Installation schedule and implementation flowchart.

f. Power requirements and cabling.

(Continued on Page 2)

11. DISTRIBUTION STATEMENT

DISTRIBUTION STATEMENT A: Approved for public release; distribution is unlimited.

Source: https://assist.dla.mil -- Downloaded: 2026-10-26T10:36Z
Check the source to verify that this is the current version before use.

10. PREPARATION INSTRUCTIONS (Continued)

g. Detailed installation procedure.

h. Consideration of alternatives and recommendations including system explanation.

10.2.1 Equipment List. The equipment list shall contain all equipment components to be delivered and installed, broken down and listed as lowest replaceable units. The list shall contain the following information for each component:

a. Quantity.

b. Functional description.

c. Manufacturer's part number.

d. Manufacturer's part designation.

10.2.2 Floor Plan Layout. The floor plan layout shall be provided as a set of scaled drawings which indicate where and how the contractor proposes to layout all equipment bays, and cable racks. All equipment and layout dimensions and measurements shall be specified. Both front and top views shall be included.

10.2.3 Cable Routing Maps. Cable routing maps and drawings shall be provided to indicate the location and routing of all cable, manholes, ducting, or other construction work required. Explanation of routes shall be included with specific drawings of separate sections as required.

10.2.4 Installation Detail Drawings. Installation detail drawings shall include detailed indications of how the contractor proposes to install the OPE. These drawings shall detail how the OPE will interface government-furnished or commercial equipment, specifying demarcation points of interconnection. All connections required to locate, position, mount or attach equipment to the floor, walls or ceiling shall be specified in detail. Schematic or wiring diagrams of equipment bay interconnection shall be included. Drawings shall include terminal block layouts of the Main Distribution Frame (MDF), both vertical and horizontal sides.

10.2.5 Power and Cable Requirements. Multiplexer power requirements and cable layouts shall be detailed in a separate set of drawings. Cable layouts shall include lists of cable sizes, lengths and wire gauges, exact termination locations, cable routings in racks, trenches, and trays or any other location. All power distribution cables or systems shall be detailed including battery rack and rectifier cabling diagrams, and distribution to equipment bays and racks. Information shall be provided on power requirements such as size and capacity of rectifiers, batteries, and any power boards to be furnished by the contractor.

10.2.6 Installation Schedule and Implementation Flowchart. The installation schedule shall cover the overall schedule and milestone dates such as delivery of equipment, installation start, installation testing start, etc. An implementation flowchart shall be provided which indicates which critical tasks must be accomplished and in which particular order.

Source: https://assist.dla.mil -- Downloaded: 2026-10-26T10:36Z
Check the source to verify that this is the current version before use.

10. PREPARATION INSTRUCTIONS (Continued)

10.2.7 Installation Details. The detailed narrative shall include all methods and procedures the contractor intends to use to install the outside plant equipment. The narrative shall detail each step required to install the equipment. The narrative shall tie together the schedule, flowchart, drawings and equipment list into an overall description of the installation plans. All tables and illustrations shall be clearly understandable and logically arranged. The details shall include any required trenching, backfilling, splicing, ducting, and manhole construction. The contractor's format is acceptable.

10.2.8 System Explanation. A complete engineering explanation of the system shall be included. The explanation shall address considerations of alternatives and recommendations, consideration of electromagnetic compatibility, system reliability and maintainability parameters; etc. The design of the OPE shall be explained and any assumptions made shall be noted.

10.3 Drawings Format. The drawings can be prepared in accordance with American National Standards Institute Engineering Drawings and Related Documentation Practices. All drawings shall be size "D" or "E". When contractor symbols, referenced designations, codes, standards, abbreviations, etc., are referenced on drawings, they shall, if a government- or nationally-recognized industry standard is applicable, include a cross-reference to the government or industry standard on the drawing or in a document furnished to the government. If a government- or nationally-recognized industry standard is not applicable, the contractor symbols, referenced designations, etc., shall be explained on the drawing or in a document referenced on the drawing. A legend shall be provided to interpret all drafting symbols.

10.4 Revisions. Proposed revisions to the OPE Installation Plan shall include the following information in the following format:

a. Addressee.

b. Originator. Shall include:

(1) Organization/company requesting the revision.

(2) Representative's name and phone number.

(3) Representative's signature.

(4) Date of request.

c. Revision Request. Shall include:

(1) Revision number. (These numbers will be in sequential order beginning with V001.)

(2) Documents affected.

(3) Contract number.

Source: https://assist.dla.mil -- Downloaded: 2026-10-26T10:36Z
Check the source to verify that this is the current version before use.

10. PREPARATION INSTRUCTIONS (Continued)

(4) Indicate whether the revision is installation, removal, and/or relocation.

(5) Proposed date the revision will take affect.

(6) Location(s) affected by the revision.

(7) Reason for the revision - include risks - avoid generalities.

(8) Nature of the revision - include whether temporary or permanent, method to be used, project impact, risk, etc.

(9) Government action(s) required.

Source: https://assist.dla.mil -- Downloaded: 2026-10-26T10:36Z
Check the source to verify that this is the current version before use.